

REPUBLIC OF THE PHILIPPINES
BUENAVISTA WATER DISTRICT
 BUENAVISTA, AGUSAN DEL NORTE

PROJECTS FOR THE CY 2020

AGENCY / ADDRESS	PROJECT PROGRAM / ACTIVITY NAME	LOCATION	TOTAL COST	DATE STARTED	NO. OF EXTENSIONS	TARGET COMPLETION DATE	BENEFICIARIES	STATUS
BUENAVISTA WATER DISTRICT BUENAVISTA, AGUSAN DEL NORTE	PARALLEL TRANSMISSION LINES (PHASE I)	NATIONAL HIGHWAY, BUENAVISTA, AGUSAN DEL NORTE	P 1,499,160.00 (TAX PRO-2018)	January 1, 2020	none	March 31, 2020	ALL BUENAVISTA WATER DISTRICT'S CONCESSIONAIRES	>Date Purchased of Materials: October 5, 2018 > Date Started: 10/12/2020 > Accomplished Last: 10/22/2020. > Date of Full Payment: 10/27/2020.
	PARALLEL TRANSMISSION LINES (PHASE II)	NATIONAL HIGHWAY, BUENAVISTA, AGUSAN DEL NORTE	P 1,500,000.00 (TAX PRO-2019)	April 1, 2020	none	June 30, 2020	ALL BUENAVISTA WATER DISTRICT'S CONCESSIONAIRES	>Date of Purchased of pipes materials: November 18, 2019 >CI & GI fittings was completely delivered and paid last January 31, 2020. >Accomplished Last: 12/10/2020-(100%); including the restoration of damaged concrete pavements during the project implementation >Date of Full Payment on Pakyaw labor-92.44%: 11/11/2020.

BUENAVISTA WATER DISTRICT BUENAVISTA, AGUSAN DEL NORTE	PROPOSED BUILDING REPAIR AND CONSTRUCTION OF STRUCTURES FOR THE BUENAVISTA WATER DISTRICT'S 5 PUMP STATIONS	BRGY MALPOC AND RIZAL, BUENAVISTA, AGUSAN DEL NORTE	P 897,485.73 (CORPORATE)	November 14, 2019	none	February 14, 2020	BUENAVISTA WATER DISTRICT'S EMPLOYEES AND FOR THE BUILDING TO BE RESILIENT	>Completed >The project was 100% accomplished last February 12, 2020. >Awarded to: J-R3 Construction & Supply >Winning Bid Amount is P866,970.00 > Full Payment last June 9, 2020 and deducted 10% Retention Fee.
	PROPOSED DRILLING FOR EXPLORATORY AND PRODUCTION DEEP WELL	BRGY. RIZAL, BUENAVISTA, AGUSAN DEL NORTE	P 1,543,973.21 (CORPORATE)	December 18, 2019	none	April 15, 2020	ALL BUENAVISTA WATER DISTRICT'S CONCESSIONAIRES	> Awarded to: KGD Builders > Bid Amount: P 1,501, 449.00 > Purchase Order Dated: October 18, 2019 > Drilling Date Started: March 2, 2020 > Accomplished Last: 8/3/2020 > Paid last 9/24/2020 > Issued Penalty (LD) > Deducted 10% Retention Fee
	PROPOSED SUPPLY, DELIVERY, INSTALLATION, SUPERVISION AND START-UP COMMISSIONING OF PRIMARY METERING BUSBAR IN PUMP STATION NO. 4.	BRGY. RIZAL BUENAVISTA AGUSAN DEL NORTE	P 443,197.10 (CORPORATE)	May 28, 2020	none	June 18, 2020	ALL BUENAVISTA WATER DISTRICT'S CONCESSIONAIRES	> Completed: 9/11/2020 > Awarded to: KVAR Electrical Services > Purchase Order Dated: 5/28/2020 > Date Paid: 9/28/2020 > Deducted 10% Retention Fee

<p align="center">BUENAVISTA WATER DISTRICT BUENAVISTA, AGUSAN DEL NORTE</p>	<p>DESIGN & CONSTRUCTION OF 2,000 CU.M. FUSION BONDED EPOXY COATED STEEL BOLTED TANK RESERVOIR</p>	<p>BRGY, MALPOC BUENAVISTA AGUSAN DEL NORTE</p>	<p>P 22,500,000.00 (DBP LOAN)</p>	<p>July 5, 2020</p>	<p>none</p>	<p>March 2 2021</p>	<p>ALL BUENAVISTA WATER DISTRICT'S CONCESSIONAIRES</p>	<p>> Bid Opening: June 2, 2020 Bidder: Global Supply Solutions Corporation > Winning Bid Amount is P 22,435,653.00 > Status: on-going > Purchase Order Dated: 7/10/2020. > First Payment 50% of the Design Phase dated last: 7/28/2020 in the amount of P 524,193.00 > Second Payment 100% of the Design Phase dated last: 9/23/2020 in the amount of P 524,193.00 > First Progress Billing (based on Statement of Work Accomplished-20.12%) > Date Paid: 10/16/2020.</p>
<p>PROPOSED SUPPLY, DELIVERY, INSTALLATION & TESTING OF ADDITIONAL SINGLE PRIMARY DISTRIBUTION LINE WIRE AND ITS ACCESSORIES WITH SIGNED & SEALED PLAN PLUS DESIGN ANALYSIS AT EXISTING ANECO UTILITY POLES FROM BRGY. MALPOC TO RIZAL WITH ESTIMATED DISTANCE OF 1.50 KMS.</p>	<p>BRGY. MALPOC & RIZAL BUENAVISTA AGUSAN DEL NORTE</p>	<p>P 97,842.00 (CORPORATE)</p>	<p>July 9, 2020</p>	<p>none</p>	<p>December 9, 2020</p>	<p>ALL BUENAVISTA WATER DISTRICT'S CONCESSIONAIRES</p> <p>> Completed: 8/15/2020 > Awarded to: Maxter Resources Incorporated > Purchase Order Dated: 7/9/2020 > No payment has been made yet: waiting for ANECO-MOA attachments for payment.</p>		

	PROPOSED REPAIR AND REPLACEMENT OF BWD KITCHEN CABINETS	RIZAL AVENUE BRGY. 3 BUENAVISTA AGUSAN DEL NORTE	P 48,000.00 (CORPORATE)	October 8, 2020	none	December 12, 2020	BUENAVISTA WATER DISTRICT'S EMPLOYEES AND FOR THE BUILDING TO BE RESILIENT > Completed: 12/12/2020 > Purchase Order Dated: 10/7/2020 > Hanging Cabinet and Kitchen Cabinet Doors Replacement was awarded to LGC Glass Supply and made payment last: 11/3/2020. > Materials for Carpentry & Painting Works was awarded to Santa Cruz Lumber & Mini Hardware & made payment last: 12/1/2020
--	---	--	----------------------------	--------------------	------	-------------------------	---

PREPARED & CHECKED BY:

ENGR. SALVADOR S. CHAN JR.
 DIVISION MANAGER C- DIVISION B

REVIEWED BY:

JANETTE R. ALOYON
 DIVISION MANAGER C- DIVISION A

APPROVED BY:

ELISA B. ALIBAY
 GENERAL MANAGER-C

Date Prepared: January 7, 2021